

Approved and ordered this 13th day of November, A.D. 1923
[Signature]
Lieutenant-Governor.

At the Executive Council Chamber, Victoria,

PRESENT:

The Honourable

- Mr. Oliver
- Mr. Hart
- Mr. Barrow
- Mr. Sloan
- Mr. Pattullo
- Mr. Manson
- Mr. MacLean
- Mr. Sutherland

in the Chair.

To His Honour

The Lieutenant-Governor in Council:

The undersigned has the honour to recommend:

THAT in accordance with provisions of Section 7 of the "Canadian Northern Railway Terminals Act 1913" the sum of One thousand one hundred and thirty-two dollars and seventy-five cents (\$1,132.75) be paid to the Company out of the monies deposited by this Company in The Canadian Bank of Commerce, Toronto, at the credit of the Minister of Finance of the Province of British Columbia, the Company having by Progress Estimate No. 108 attached hereto expended that amount.

PROGRESS ESTIMATE NO. 108-\$1,132.75.

Dated this 3rd day of Nov A. D. 1923.

[Signature]
Acting Minister of Finance.

Approved this 6th day of Nov A. D. 1923.

[Signature]
John Oliver.

Presiding Member of the Executive Council.

11/14/23

2
CANADIAN NORTHERN PACIFIC TERMINALS.

Based on estimate furnished on July 19th 1917 by Canadian Northern Pacific Railway Co accompanied by plans showing requirements considered necessary to accommodate the traffic anticipated.

Certificate #108.

To work done to months ending August 31st & September 30th 1923.

Terminal	Estimated total cost each term'l	Prop'n of estimated cost	Total cash available each term'l	Prop'n of total work now done	Amount now earned.	Retentions	Amount payable.
VANCOUVER	\$4,308,455.10	.4713	\$4,262,363.21	.952518	\$4,059,977.71		\$4,059,977.71
NEW WESTMINSTER	2,202,601.50	.24095	2,179,113.97	.836735	1,823,341.16	83,507.69	1,739,833.47
PORT MAFF	1,213,424.62	.13273	1,200,570.16	.97881	1,175,129.92		1,175,129.92
STEVESON	353,988.89	.03871	349,996.73	.8197	286,892.54		286,892.54
PATRICIA BAY	209,908.29	.0320	208,008.39	.9846	204,804.68		204,804.68
VICTORIA	853,125.00	.09331	843,790.66	.5192	438,096.41		438,096.41
	9,141,503.40	1.0000	9,043,843.12		7,988,242.42	83,507.69	7,904,734.73
							Previously returned <u>7,903,601.98</u>
							This Estimate.....\$ <u>1,132.75</u>

A. W. Macintyre
Engineer of Railways.

J. D. MacBeath
Minister of Railways.

DEPARTMENT OF RAILWAYS.

THE GOVERNMENT OF
THE PROVINCE OF BRITISH COLUMBIA

CANADIAN NORTHERN PACIFIC RAILWAY MAIN LINE.

—IN THE MATTER OF—

"Canadian Northern Pacific Railway Aid Act," Chap. 61, 1914.

Certificate No. 108.

CHIEF ENGINEER'S OFFICE,
Department of Railways, Victoria, B.C.,

To months ending August 31st & September 30th 1923.

October 30th 1923

DESCRIPTION OF WORK.	Rate.	Total Quantities to Date.	Total Values to Date.	Previously returned.	Month of Aug & Sept, 1923
COVER TOTALS			4,103,881.97	4,103,520.62	360.45
Division No. 1					
NEW WESTMINSTER TOTALS			1,842,994.01	1,842,209.48	784.53
" 2A					
FORT MANN TOTALS			1,187,715.98	1,187,715.98	- -
" 3					
" 4					
STEVESON TOTALS			290,183.89	290,183.89	- -
" 5					
" 6					
PATRICIA BAY TOTALS			206,687.56	206,687.56	- -
" 7					
" 8					
VICTORIA TOTALS			442,942.81	442,942.81	- -
" 9					
" 10					
" 11					
" 12					
GRAND TOTAL.....			8,074,405.32	8,073,260.34	1,144.98

Carried to summary.